

BHRUHAT BANGALORE MAHANAGARA PALIKE**FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME**

1	Name Of Work	Repalcing burntout and Deteriorated UG cabels by AB cable from Bellahalli to Reva College in Ward No 05
2	Estimate cost / amount	Rs.13.00 Lakhs
3	Name Of Contractor	M/S Prashanth Electricals
4	Amount of Contractor	Rs.804553/- 831193
5	Agreement No.	EE/ELE/YZ/WO/000006/2021-22, Dt:17-11-202
6	No. and date Under which the work order has been issued	EE/ELE/YZ/Agree/000006/2021-22, Dt:17-11-202
7	Time limit originally fixed for completion	14.02.2022
8	Date of application by the contractor for granting extension	15.02.2022
9	Date of receipt of application in the sub-division office	11.02.2022
10	Extension granted if any	YES
	1. From	15.02.2022
	2. To	24.06.2022
11	Work Carriedout by the contractor during the original period stipulated in contract	60%
12	Work carried out during the first period of extension	40%
13	Work carried out during And extension	100%
14	Time now applied for	113 Days
15	Date of recommending time limit applied	113 Days
16	Wheather the original application of contractor is enclosed	YES

17	Balance work remaining to be done	YES
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charge on the work after the expiry of original period	Per day Rupees 107/- Total Rupees Rs. 12091/-
20	Whether the notice as per clause has been issued	YES
21	Report by Asst. Executive engineer	ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯ ಹದಗೆಟ್ಟ ಕಾರಣವನ್ನು ಮತ್ತು ಪಾಲಿಕೆಯುಮಧ್ಯ ಪಾವತಿಯಾಗಬೇಕಿರುವ ಬಹುತೇಕ ಬಿಲ್ಲುಗಳು ಸ್ಥಗಿತವಾಗಿ ಆರ್ಥಿಕವಾಗಿ ತೊಂದರೆಯ ಕಾರಣ ನೀಡಿರುವುದರಿಂದ ಮಾನವೀಯ ದೃಷ್ಟಿಯಿಂದ ಸದರಿ ಕಾಮಗಾರಿಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.
22	Recommendation of executive engineer	ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು (ವಿದ್ಯುತ್) ರವರ ಶಿಫಾರಸ್ಸಿನಂತೆ ಗುತ್ತಿಗೆದಾರರ ಆರೋಗ್ಯದ ದೃಷ್ಟಿಯಿಂದ, ಆರ್ಥಿಕ ಮುಗ್ಗಟ್ಟನ್ನು ಪರಿಗಣಿಸಿ ಕಾಲ ವಿಳಂಬದ ಅವಧಿಗೆ ರೂ.12091/-ಗಳ ದಂಡವನ್ನು ವಿಧಿಸಿ ಮಾನವೀಯತೆಯ ಮೇರೆಗೆ ಕಾಲಾವಧಿಯನ್ನು ವಿಸ್ತರಿಸಬಹುದಾಗಿರುತ್ತದೆ.

Asst. Engineer BBMP

Asst. Executive Engineer

BBMP Yelahanka Zone

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
(ವಿದ್ಯುತ್) ಯಲಹಂಕ ಉಪವಿಭಾಗ

ಬೃಹತ್ ಬೆಂಗಳೂರು :

Executive Engineer
BBMP Yelahanka Zone

Superintendent Engineer (Ele)
BBMP Yelahanka Zone

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

20/07/2022

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಬೆಂಗಳೂರು :